

**ARKnet Pilot Project, Status, 7 January 2015**

**THIS PERIOD'S ACCOMPLISHMENTS (since 20-Dec)**

- |  |
|--|
| 1. Held the functional test on 27-Dec in the EOC. Confirmed all network components as operational. |
| 2. Placed orders for the mounting hardware and other miscellaneous components.                     |
| 3. Developing the plan for deploying the Pilot to the field, beginning the week of 5-January.      |

**UPCOMING EVENTS**

Activity	Due Date
1. Network Setup, City Hall	8 January (tentative)
2. Network Setup, Montebello Condos	9 January (tentative)
3. Network Setup, Hyde Ark	12 January, week of

**ISSUES, RISKS**

	Due Date	Action Plan
1. Need to address how long term operational support will be handled.	15 Jan 2015	Work with City Staff on options and their recommendations. Look at the <a href="#">California ACS</a> model for how to structure and manage this environment.
2. While Montebello Condos will work for the Pilot, it will not provide a clear Line-of-Sight (LOS) path to all planned sites.	15 Jan 2015	Work with City Staff to see if access to the Civic Center West Tower is an option.

**MILESTONES**

Checkpoint	Planned	Actual	Notes
1. Requirement Checkpoint	26 Nov 2014	26 Nov 2014	Complete
2. Design Checkpoint	5 Dec 2014	5 Dec 2014	Complete
3. Build Checkpoint	31 Dec 2014	27 Dec 2014	Complete
4. Deploy Checkpoint	15 Jan 2015		

**NARRATIVE, SUMMARY**

We are on track for moving the Pilot to the Field this week.